

	Project	Original completion date	Delayed completion date	Delays:
1	Marsden Park (new primary school)	Early 2020	Mid 2021	18 months
2	Harrington Park Public School Upgrade	Mid 2021	Late 2022	18 months
3	Parramatta West Public School Upgrade	Early 2020	Mid 2021	18 months
4	Canterbury South Public School Upgrade	Mid 2021	Late 2022	18 months
5	Fairvale High School Upgrade	Early 2020	Mid 2021	18 months
6	Greystanes Public School Upgrade	2020	Late 2021	12-24 months
7	Denham Court (new primary school)	Early 2021	Late 2021	12 months
8	Kingswood High School Upgrade	Early 2020	Late 2020	12 months
9	Lindfield Learning Village Stage 2	Early 2021	Early 2022	12 months
10	Dapto Public School Upgrade	Early 2021	Late 2021	12 months
11	Monaro High School Upgrade	Mid 2020	Mid 2021	12 months
12	Willoughby Public School Upgrade	Early 2020	November 2020	11 months
13	Banksia Road Public School Upgrade	Early 2020	Late 2020	12 months
14	Ashtonfield Public School Upgrade	Early 2021	Late 2021	12 months
15	Lake Cathie Public School Upgrade	Late 2020	Late 2021	12 months
16	Samuel Gilbert Public School Upgrade	Early 2021	Early 2022	12 months
17	Braidwood Central School Upgrade	Late 2020	Mid 2021	6 months
18	Murrumbidgee Regional High School Upgrade	Late 2020	Mid 2021	6 months
19	Monaro High School Upgrade	Mid 2020	Early 2021	6 months
20	St Ives North Public School Upgrade	Mid 2020	Term 4 2020	4 months

Document tendered by
 THE HON. COURTNEY HAUSAS
 Received by
 LAUREN MONTGOMERY
 Date: 03 / 03 / 2021
 Resolved to publish Yes No