

**RESPONSE:**

The information provided by Labor includes a number of errors. Firstly, the list of 20 schools includes a double entry so it is in fact a list of 19 schools. (Monaro High School Upgrade)

Of those 19 schools, 16 of them have an approved business case delivery date of January 2022. In addition 6 of the 19 schools have already been handed over either in entirety or stages, 4 of them early.

We make a concerted effort to update the community on the progress of these projects as often as possible. During these updates we provide estimated timelines for each stage of the project.

Document tendered by
Mr Mark Scott
Received by
A. Chung
Date: 03/03/2021
Resolved to publish Yes/ No

## Breakdown

1	<b>Marsden Park (new primary school)</b>	<b>Early 2020</b>	<b>Mid 2021</b>	<b>18 months</b>
	Clarified: Approved delivery date Jan 2022 Handover operational (Northbourne PS)			
2	<b>Harrington Park Public School Upgrade</b>	<b>Mid 2021</b>	<b>Late 2022</b>	<b>18 months</b>
	Clarified: Approved delivery date Jan 2022  SSDA issues			
3	<b>Parramatta West Public School Upgrade</b>	<b>Early 2020</b>	<b>Mid 2021</b>	<b>18 months</b>
	Clarified: Approved delivery date Jan 2022  Absorbed into Rydalmere Education Strat			
4	<b>Canterbury South Public School Upgrade</b>	<b>Mid 2021</b>	<b>Late 2022</b>	<b>18 months</b>
	Clarified: Approved delivery date Jan 2022  Council traffic management concerns			
5	<b>Fairvale High School Upgrade</b>	<b>Early 2020</b>	<b>Mid 2021</b>	<b>18 months</b>

Clarified:  
Approved delivery  
date Jan 2022

Unexpected finds

6	<b>Greystanes Public School Upgrade</b>	<b>2020</b>	<b>Late 2021</b>	<b>12-24 months</b>
---	---	-------------	------------------	---------------------

Clarified:  
Approved delivery  
date Jan 2022

Unexpected finds

7	<b>Denham Court (new primary school)</b>	<b>Early 2021</b>	<b>Late 2021</b>	<b>12 months</b>
---	--	-------------------	------------------	------------------

Clarified:  
Approved delivery  
date Jan 2022

On track for mid  
2021

8	<b>Kingswood High School Upgrade</b>	<b>Early 2020</b>	<b>Late 2020</b>	<b>12 months</b>
---	--	-------------------	------------------	------------------

Clarified:  
Approved delivery  
date Jan 2022

9	<b>Lindfield Learning Village Stage 2</b>	<b>Early 2021</b>	<b>Early 2022</b>	<b>12 months</b>
---	---	-------------------	-------------------	------------------

Staged Delivery

10	<b>Dapto Public School Upgrade</b>	<b>Early 2021</b>	<b>Late 2021</b>	<b>12 months</b>
----	--	-------------------	------------------	------------------

Clarified:  
Approved delivery  
date Jan 2022

11	<b>Monaro High School Upgrade</b>	<b>Mid 2020</b>	<b>Mid 2021</b>	<b>12 months</b>
----	---------------------------------------	-----------------	-----------------	------------------

Clarified:  
Delivered Dec  
2020

12	<b>Willoughby Public School Upgrade</b>	Early 2020	November 2020	11 months
	Clarified: Approved delivery date mid 2020 Delivered Nov 2020			
13	<b>Banksia Road Public School Upgrade</b>	Early 2020	Late 2020	12 months
	Project was delivered in two stages: Stage 1: 9 June 2020 (6 weeks late), Stage 2: 15 October 2020.			
14	<b>Ashtonfield Public School Upgrade</b>	Early 2021	Late 2021	12 months
	Clarified: Approved delivery date Jan 2022 Protracted negotiations			
15	<b>Lake Cathie Public School Upgrade</b>	Late 2020	Late 2021	12 months
	Clarified: Approved delivery date Jan 2022 Delivered early 2021			
16	<b>Samuel Gilbert Public School Upgrade</b>	Early 2021	Early 2022	12 months
	Clarified: Approved delivery date Jan 2022			
17	<b>Braidwood Central School Upgrade</b>	Late 2020	Mid 2021	6 months
	Clarified:			

		Approved delivery date Jan 2022			
18	<b>Murrumbidgee Regional High School Upgrade</b>	Late 2020	Mid 2021	6 months	
	Clarified: Approved delivery date Jan 2022 Handover mid 2021				
19	<b>Monaro High School Upgrade</b>	Mid 2020	Early 2021	6 months	
	Double up				
20	<b>St Ives North Public School Upgrade</b>	Mid 2020	Term 4 2020	4 months	
	Clarified: Approved delivery date Jan 2022 Completed Oct 2020				

*Extended explanations*

*Banksia Road PS*

Project was delivered in two stages: Stage 1: 9 June 2020 (6 weeks late), Stage 2: 15 October 2020.

Regarding stage 1: an incident at the school created the need for the upgrade. The final funding amount from Treasury was contingent on the school's insurance payout, which delayed delivery of the project by 6 weeks.

Additionally, the Stage 2 works added additional scope to the project not initially captured in the business case.

*Willoughby Public School*

The project was delivered in more stages than originally envisaged in order to ensure that impacts on school operations were appropriately mitigated. There were also some unexpected contamination uncovered that required remediation impacting some stages of construction.