

## CLEARANCE CERTIFICATE

**CONTRACT:** 2026

**LOCATION:**

**DATE:** 14.03.04

**Asbestos Location:** Throughout the 1<sup>st</sup> floor ceiling space

**Asbestos material:** Loose amosite asbestos insulation

**Certification:**

The above asbestos material has been removed in accordance with Industry Standards, and the requirements of Worksafe Australia: Asbestos Code of Practice and Guidance Notes, 1988.

It should be noted that this clearance certificate relates only to the exact areas specified above. This areas was visually inspected on Sunday 14 March 2004 by \_\_\_\_\_ and has satisfied the above requirements. The monitoring result was satisfactory as the final clearance airborne fibre sample 2026 – 51 undertaken on 14 March 2004 was below the minimum practical detection limit of 0.01 fibres per mL.

**Qualification:** It is important to note that not all asbestos insulation has been removed. The following locations contain or conceal residual quantities of overspray asbestos insulation.

- Perimeter wall cavities between the outer brick and inner wall lining.
- The upper surface/crevice of ceiling cornices of interior and perimeter walls.
- Adhered to the ceiling gyprock fixing glue.
- The cavity to the rear of the kitchen wall oven.

**Strategy:** Prior to any works being undertaken which will involve accessing any of the above listed areas an asbestos removalist must be contacted to access and remove any residual asbestos.

Authorised by: